## <u>State of Kansas - Elevator Acceptance Record</u> Department of Administration, OFPM-DCC

This is not an approval of compliance to contract documents. The Project Architect/Engineer has primary responsibility for inspection to determine compliance with the contract documents. This is not a work directive or authorization. Contractor is to coordinate solution of deficiency with Project Architect/Engineer and to correct all noted deficiencies as directed by Project Architect/Engineer.

Inspection Date:	Click here	to enter a date. Inspector: Select	
Project Number:	Click here	to enter text.	
Elevator Name / L	ocation:	Click here to enter text.	
Elevator Type: Ty	/pe	Elevator MFG: Select Click here to enter text. New   Existin	g Modification
DCC A/E:		Agency: Click or tap here to enter text.	
D = Deficiency (see	notes)	A = Accepted DC = Deficiency Corrected NA = Not A	pplicable
All Elevators:		More information provided on Diagrams	D A DC NA
Elevator Installer Report		Certifies all ASME 17.1 tests complete	0000
ADA		Elevator complies with ADA requirements. 407	0000
Shaft Construction		Shaft construction is compliant with Const. Doc., no non-elevator utilities	0000
Pit Electrical		GFCI dedicated circuit / Guarded Light / Test Receptacle	0000
Pit Ladder		Ladder in pits that are greater than 35" in depth Provide Handrail 48" above the landing	0000
Pit Stop Switch		Adjacent to pit ladder / 18" above landing	0000
Sump Pump		3000 gph or 50gpm / Secured / Covered / Level with pit floor	0000
Sump Electrical		Separate circuit - GFCI unless a single outlet for pump only connection	0000
Fire Extinguisher		Provided in machine room, control rooms, and control spaces	0000
Machine Room / Door		Room Rating/penetrations/Self-closing door / Keyed Latch / Headroom minimum 84"	0000
Equipment/Machinery		Elevator equip ONLY in hoistways, machinery rooms/spaces, control rooms/spaces	
Recall Functions		Designated and Alternate levels. See Const. Doc. for alternate floor	
Fireman Helmet		Flashes in car with activation of shaft or machine room smoke detector	
In Car Operating Devices		Verify car operation operations	
Car Auxiliary Lighting		Emergency light on fail of normal car lighting-emergency light tested for 90 minutes	
Hoistway Car / Doors		Cars slow and stop, level within ½". Check door closing speed	
Two Way Communication		If rise more than 60ft / Individual cab communication outside of hoistway –verify access	
Top of Car Clearance		43" from top of car to the 1st obstruction	
Smoke Detection		Located in Lobby within 21ft from center of each elevator door (Recall)	
Machine Room		Smoke detection (Recall)	
HYDRUALIC:			D A DC NA
Sprinklers		Sidewall 24" above pit floor w/ guard / elevator machine room	0000
Heat Detection		Within 24" of sprinklers with lower temp rating than sprinkler (for shunt trip)	
Pit Electrical		Sprinkler in pit requires wiring to be weatherproof	
		, , , , , , , , , , , , , , , , , , ,	
TRACTION or MACHINE ROOM	ILESS:		D A DC NA
Smoke Detection		Shaft (Recall) and/or Shaft for smoke relief only	0000
Combustible Suspension		Noncircular elastomeric-coated or polyurethane coated steel belts. (See pictorial)	0000
Notes:		•	_ 1

This inspection record created by: Office of Facilities and Property Management - DCC; Department of Administration; 700 SW Harrison Street, Suite 1200, Topeka, Kansas 66603-3929 <a href="http://admin.ks.gov/ofpm/dcc">http://admin.ks.gov/ofpm/dcc</a>